

Project:	Modular Housing, Yeovil		
Status:	Ongoing <input type="checkbox"/>	Complete <input checked="" type="checkbox"/>	Other <input type="checkbox"/>
Summary:	New housing development consisting of 8 modular homes and associated infrastructure		
Sector:	Housing		
Services:	Foundations, drainage and parking bays		
Client:	Fisher & Dean		
Main Contractor:	Fisher & Dean		
Start Date:	June 2021		
Location:	Yeovil, Somerset		
Value:	£400,000		
Scope of Works:	8 plots for modular homes, a reduce dig was completed and then the site stoned for a piling mat as all 8 plots are piled. Once complete piles were dug around and a 50mm blinding added for the steel works. Once complete the foul and storm drainage was brought through the site as far as an attenuation tank. Water and the electric main were then laid down the footpath and installed to the water connections laid on phase 1. Parking bays were then stoned up with extra stone for the crane that will be on site to lift the houses into place.		

