

| Project: | Modular Housing, Dorchester | | |
|------------------|--|----------|-------|
| Status: | Ongoing | Complete | Other |
| | | x | |
| Summary: | New housing development consisting of 4 modular homes and associated | | |
| | infrastructure | | |
| Sector: | Housing | | |
| Services: | Foundations, drainage and roadways | | |
| Client: | Fisher & Dean | | |
| Main Contractor: | Fisher & Dean | | |
| Start Date: | April 2022 | | |
| Location: | Dorchester, Dorset | | |
| Value: | £200,000 | | |
| Scope of Works: | Plot of 4 on this site, dig and pour all foundations, complete the drainage from the plots to the existing manhole for the foul water. An on-site soakaway tank was installed to handle rain and storm water and once complete the road and parking bays were dug and stoned up to specification for the crane that will deliver the houses to sit on. For the time being work has paused as the as Rollalong aren't landing the houses until beginning of August. | | |







