

Project:	Residential Housing, Westonzoyland		
Status:	Ongoing <input checked="" type="checkbox"/>	Complete <input type="checkbox"/>	Other <input type="checkbox"/>
Summary:	New housing development consisting of 43 homes including S278 works.		
Sector:	Housing		
Services:	Foundations, block and beam floor including screed, road construction, plot and site drainage, finishes including tarmac and block paving.		
Client:	Equans		
Main Contractor:	Equans		
Start Date:	September 2021		
Location:	Westonzoyland, Somerset		
Value:	£1,700,000		
Scope of Works:	Carry out full road construction including the below ground drainage and service crossings. Dig and concrete the foundations and carry out construction up to floor level, floors being constructed of block and beam before reinforced screed installed. Both plot and site drainage have been installed including soakaway tanks in each garden. At client request tarmac driveways have been installed to base course prior to superstructure. BCL will then return to undertake the finishings including topsoil, kerbs, slabs and block paving.		

